BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department :- Chief Engineer, Lakes

COMPLETION REPORT

1	Completion Report of the work			Development of Doddabommasandra Lake Phase - 2, Bangalore		
2	Sanctioned Estimate no and date			500.00 Lakhs, CE/Lakes/TS-46/2014-15 Dt: 17.01.2015		
3	Name of Contractor			Sri. B Arun Kumar		
4	Time stipulated for completion of work			300 Days		
5	Date of commencement			1.7.2016		
6	Date of completion			30.06.2018		
7	Measurement recorded MB No			MB No. 1358		
8	Name of office/officials in charge of work					
	1)Deputy Conservator of Forest			Sri. Jagannath Rao		
	2) Assistant Executive Engineer			Smt. Bhuprada		
	3) Environmental Engineer			Smt. Sapna N. K.		
9	Estimated amount	Tendered Amount	Amount claimed as per actuals	Excess	Savings	Remarks
	Rs. 500,00,000.00	Rs. 520,58,362.00	Rs. 5,20,44,023.00	Nil	Rs. 14,339.00	-

1) Cerified that the above work has been completed within stipulated time

2) Certified that the above work has been executed satisfactorily

10/1/19

Environmental Engineer
Lakes, BBMP

10/1/19

Asst. Executive Engineer
Lakes, BBMP

Deputy Conservator of Forest
Lakes, BBMP 10/1/19

Chief Engineer
Lakes, BBMP

Scanned by CamScanner